	Task Mode	Task Name	Duration	Start	Finish	Predec	ess Resource Names
	-5	Preassemblies	12 days	Thu 17-10-05	Fri 17-10-20		
5	-5	Electrical Harness Assemblies	1 day	Thu 17-10-05	Thu 17-10-05		
7	*?	<new task=""></new>					
8	*?	<new task=""></new>					
9	<b>*</b>	CN UE2	7 days?	Thu 17-10-05	Fri 17-10-13		
0	<b>→</b>	Collect all documentation and Manuals (record S/Ns, Tag items with OrderNo)	1 day?	Thu 17-10-05	Thu 17-10-05		
1	₹ 🖈	Chassis Tire Change	3 days	Thu 17-10-05	Mon 17-10-09		Benson Tire
2	*	GPS install	1 day	Thu 17-10-05	Thu 17-10-05		WiredUp (GPS)
3	₹	VMAC install	4 days		Tue 17-10-10		HydraNOR
1	₹ *	Remove Exhaust	1 day	Thu 17-10-05	Thu 17-10-05		205 - Install/Finish
5	*	Spring Install	1 day	Thu 17-10-05	Thu 17-10-05		Serpact
6	*	Break/Shear 1	1 day		Thu 17-10-05		
7	*	All mounting hardware/Brackets	2 hrs	Thu 17-10-05	Thu 17-10-05		201 - Brake/Shear
8	*	Vent cover plates for oxy/acet compartment	2 hrs		Thu 17-10-05	37	201 - Brake/Shear
9	*	HiRail Brackets/Parts	2 hrs	Thu 17-10-05	Thu 17-10-05	38	201 - Brake/Shear
) 	*	Running Boards	2 hrs	Thu 17-10-05	Thu 17-10-05	39	201 - Brake/Shear
1	*	Front Mudflap brackets	2 hrs	Fri 17-10-06	Fri 17-10-06	40	201 - Brake/Shear
2	*	Rear Bumper	2 hrs	Fri 17-10-06	Fri 17-10-06	41	201 - Brake/Shear
3	*	Hydraulic Chassis Prep 1	1 day?	Thu 17-10-05	Thu 17-10-05		F04 11 4 P
ļ	*	Install Frame Extensions	1 day	Thu 17-10-05	Thu 17-10-05		501 - Hydraulic
5 	*	Rear HiRail Install	1 day?	Thu 17-10-05	Thu 17-10-05		501 - Hydraulic
6 7	*	Mid Shear Plates	1 day?	Thu 17-10-05	Thu 17-10-05		501 - Hydraulic
	*	Install Pear Rumper	1 day	Thu 17-10-05	Thu 17-10-05		205 - Install/Finish
8 — 9	- X	Install rear BUMper	1 day	Thu 17-10-05 Thu 17-10-05	Thu 17-10-05 Thu 17-10-05		501 - Hydraulic
	*	Install rear P/S flip up step on bumper (Paint rear assembly)	1 day				501 - Hydraulic
0	*	Install PTO PUMP	1 day	Thu 17-10-05	Thu 17-10-05		501 - Hydraulic
1	*	Prep Chassis 1	1 day?		Thu 17-10-05		
2	*	Exterior	1 day?	Thu 17-10-05			
4	*	Interior	1 day		Thu 17-10-05		
80	*	Underhood	1 day	Thu 17-10-05	Thu 17-10-05		
13	*	Body Build	3 days?	Thu 17-10-05	Mon 17-10-09		
4	*	Body B/S	3 days	Thu 17-10-05	Mon 17-10-09		201 - Brake/Shear
35	*	Body W/F	3 days?	Thu 17-10-05	Mon 17-10-09		
6	*	Weld Floor	2 days	Thu 17-10-05	Fri 17-10-06		202 - Weld/Fit
7	*	Tap holes in Possom belly for hasp and clasp					
8	*	Weld Sidepacks	3 days	Thu 17-10-05	Mon 17-10-09		202 - Weld/Fit
9	<del>2</del>	Weld Headboard	1 day	Thu 17-10-05	Thu 17-10-05		202 - Weld/Fit
0	*	Weld Doors	1 day	Thu 17-10-05	Thu 17-10-05		202 - Weld/Fit
1	*	Build Front and rear Rail Rack	1 day	Thu 17-10-05	Thu 17-10-05		202 - Weld/Fit
2	*	Build Shelving, TopBox, Reel Cover	1 day	Thu 17-10-05	Thu 17-10-05		202 - Weld/Fit
3	<u> </u>	Assemble Body	2 days	Thu 17-10-05	Fri 17-10-05		202 - Weld/Fit
- 4	<b>₹</b>	Install Lower Door Striker plates	_ auys	17-10-03	17 10-00		LOL WCIU/III
<del></del>	<b>™</b> ?	Prepaint Body Prep	0.5 days	Thu 17-10-05	Thu 17-10-05		
6		Check/Drill any drain holes needed in compartr	-	Thu 17-10-05	Thu 17-10-05		205 - Install/Finish
7 7	<del>-</del> 3	Check/Drill and remove rear rail holder	0.02 days			96	205 - Install/Finish
, 8	<del>-</del> 3	Check/Drill and remove D/S top deck lid	0.02 days	Thu 17-10-05	Thu 17-10-05	97	205 - Install/Finish
9		Check/Drill for mud flaps	0.02 days	Thu 17-10-05	Thu 17-10-05	98	205 - Install/Finish
00		Check/Drill and remove all inner door brackets	0.02 days	Thu 17-10-05	Thu 17-10-05	99	205 - Install/Finish
-	7	(gas shocks, foreman's lock)	5.52 days				200 11100011/1111011
)1	-3	Check/Drill for middle 3rd Hinge	0.02 days	Thu 17-10-05	Thu 17-10-05	100	205 - Install/Finish
2	-5	Check/Drill and remove all doors and hinges	0.02 days		Thu 17-10-05	101	205 - Install/Finish
3	-5	Remove D/S rear hose reel cover (outside holes	•	Thu 17-10-05	Thu 17-10-05	102	205 - Install/Finish
4	-5	Check/Drill holes for mag-lite plugs and wires	0.02 days	Thu 17-10-05	Thu 17-10-05	103	205 - Install/Finish
5	-5	Sand and install possum belly door - foam tape	•	Thu 17-10-05	Thu 17-10-05	104	205 - Install/Finish
6	-5	Bolt on foreman's lock handles	0.02 days	Thu 17-10-05	Thu 17-10-05	105	205 - Install/Finish
7	-5	Check/Drill and install rope light (except in D1)	0.02 days	Thu 17-10-05	Thu 17-10-05	106	205 - Install/Finish
8	-5	Check/Drill and install ceiling light in D1	0.02 days	Thu 17-10-05	Thu 17-10-05	107	205 - Install/Finish
)9	-5	Check/Drill for 2 deck lights	0.02 days	Thu 17-10-05	Thu 17-10-05	108	205 - Install/Finish
10	-5	Check/Drill for 2 front grab handles	0.02 days	Thu 17-10-05	Thu 17-10-05	109	205 - Install/Finish
11	-5	Check/Drill for P/S rear grab handle	0.02 days	Thu 17-10-05	Thu 17-10-05	110	205 - Install/Finish
		, , , , , , , , , , , , , , , , , , , ,	1 1-				,
		Task	ctive Summary		External Tas	ks	
			inual Task		External Mile		*
			ration-only		Deadline		•

Deadline Milestone Duration-only Project: UE2 project plan 2018 Date: Mon 18-02-12 Manual Summary Rollup Summary Progress Project Summary Manual Summary Manual Progress Е Inactive Task Start-only ] Inactive Milestone Finish-only

ID	Task	Task Name	Duration	Start	Finish	Predecess	Resource Names
112	Mode	Chack/Drill for hoseon light on to	on of D1 (Wiros 0.02 days	Thu 17-10-05	Thu 17-10-05	111	205 - Install/Finish
112 Check/Drill for beacon light on top of D1 (Wire run outside to deck)			op of DI (wires 0.02 days	111u 17-10-05	111u 17-10-05	111	205 - IIIStall/FIIIISII
113	-5	Check/Drill for TIR strobes on rea	or 0.02 days	Thu 17-10-05	Thu 17-10-05	112	205 - Install/Finish
114	-5	Check/Drill for rear D/S outrigger	· · · · · · · · · · · · · · · · · · ·	Thu 17-10-05		113	205 - Install/Finish
115	-5	Check/Drill and remove boom su	· · · · · · · · · · · · · · · · · · ·	Thu 17-10-05	Thu 17-10-05	114	205 - Install/Finish
116	<b>-</b> 5	Install front Marker light wires	0.02 days	Thu 17-10-05	Thu 17-10-05	115	205 - Install/Finish
117	<b>-</b> 5	Check/Drill and remove P/S outrigger pad holder		Thu 17-10-05	Thu 17-10-05	116	205 - Install/Finish
118	<b>-</b> 5	Check/Drill holes for horizontal door chains		Thu 17-10-05	Thu 17-10-05	117	205 - Install/Finish
119	<b>-</b> 5	Check/Drill and Remove front de	ck removable flc0.02 days	Thu 17-10-05	Thu 17-10-05	118	205 - Install/Finish
120	*	Body Clean/prep	2 days	Thu 17-10-05	Fri 17-10-06		203 - Clean/Prep
121	*	Body Paint	1 day	Thu 17-10-05	Thu 17-10-05		204 - Prime/Paint
122	*	Body Reassemble	0.6 days?	Thu 17-10-05	Thu 17-10-05		205 - Install/Finish
123	*	Completely unmask body	1 day?	Thu 17-10-05	Thu 17-10-05		
124	*	Protect painted bumpers and floors w	ith 1 day?	Thu 17-10-05	Thu 17-10-05		
		cardboard/rubber mats					
125	*	Finish Removing any smaller parts fro	m the rack and 1 day?	Thu 17-10-05	Thu 17-10-05		
120		place in protected deck area	42	Th., 17 10 05	Th.: 47 40 05		
126 127	*	Install Foreman lock assembly	1 day?	Thu 17-10-05	Thu 17-10-05		
	<u> </u>	Install body lights	1 day?	Thu 17-10-05	Thu 17-10-05		
128 129	*	Install weather strippinng	1 day?	Thu 17-10-05	Thu 17-10-05		
130	<u> </u>	Clean out and vacuum all compartme Install Shelving (drawer units may nee	· · · · · · · · · · · · · · · · · · ·	Thu 17-10-05 Thu 17-10-05	Thu 17-10-05 Thu 17-10-05		
130		installed, after doors and hinges to ke for hinge hardware) install dividers		111u 17-10-03	111u 17-10-03		
101							
131	*	Install hinges on doors, keep doors wi	th outside 1 day?	Thu 17-10-05	Thu 17-10-05		
132		facing up while on stands Install doors onto body	1 day?	Thu 17-10-05	Thu 17 10 05		
133	<u> </u>	Install doors onto body  Install inner door brackets	1 day?		Thu 17-10-05		
134	*	Install gas shocks/door chains if equip	· · · · · · · · · · · · · · · · · · ·	Thu 17-10-05	Thu 17-10-05		
135	3	Install door handles	1 day?	Thu 17-10-05	Thu 17-10-05		
136	<b>₹</b>	Install door rods	1 day?	Thu 17-10-05	Thu 17-10-05		
137	- X	Install Aux door handles, Latches, Stril	•	Thu 17-10-05	Thu 17-10-05		
138	3	Install door Chains	1 day?	Thu 17-10-05			
139	*	Build Door Chain Subassembly	ı uay:	111d 17-10-05	111u 17-10-05		
140		Install Foam tape on doors, double do	ors and ship 1 day?	Thu 17-10-05	Thu 17-10-05		
140		out bodies only	ors and simp	1110 17 10 05	1110 17 10 05		
141	*	Install License plate bolts and cover	1 day?	Thu 17-10-05	Thu 17-10-05		
142	*	Install Rubber bumper	1 day?	Thu 17-10-05	Thu 17-10-05		
143	*	Install door plugs	1 day?	Thu 17-10-05	Thu 17-10-05		
144	*	Install Reflectors	1 day?	Thu 17-10-05	Thu 17-10-05		
145	*	Blow off body and deck area	1 day?	Thu 17-10-05	Thu 17-10-05		
146	*	Silicone seams and grommets that red	quire sealing 1 day?	Thu 17-10-05	Thu 17-10-05		
147	*	Undercoat underneath as needed (Pa spray)	int or corrosion 1 day?	Thu 17-10-05	Thu 17-10-05		
148	*	Hydraulic install 1	1 day?	Thu 17-10-05	Thu 17-10-05		
149	₩.	Install Valve block	1 day	Thu 17-10-05	Thu 17-10-05		501 - Hydraulic
150	₹	Install Cooler	1 day	Thu 17-10-05	Thu 17-10-05		501 - Hydraulic
151	₹	Install Tank	1 day	Thu 17-10-05	Thu 17-10-05		501 - Hydraulic
152	₹	Install Hose Reel	1 day	Thu 17-10-05	Thu 17-10-05		501 - Hydraulic
153	*	Install return Filter	1 day	Thu 17-10-05	Thu 17-10-05		501 - Hydraulic
154	*	Install return Manifold	1 day	Thu 17-10-05	Thu 17-10-05		501 - Hydraulic
155	*	Install Guages	1 day?	Thu 17-10-05	Thu 17-10-05		,
156	*	Install all connecting hoses	1 day?	Thu 17-10-05			
157	*	Mount Body on Chassis	7 days	Thu 17-10-05	Fri 17-10-13		205 - Install/Finish
158	*	Mount Exhaust system	, -		_		,
159	*	Connect body lights					
160	*	Connect Fuel System					
161	*	Chassis Prep 2	0.13 days	Thu 17-10-05	Thu 17-10-05		
162	*	Install GPS sensor brakcet and sensor	1 hr	Thu 17-10-05	Thu 17-10-05		205 - Install/Finish
163	*	Install booster cable plug on front bur		Thu 17-10-05	Thu 17-10-05		205 - Install/Finish
164	*	Install HiRail steering lock on steering	•	Thu 17-10-05	Thu 17-10-05		205 - Install/Finish
	<u> </u>	storage on dash					
165	*?	Precut Dridek Pieces					
		Task	Inactive Summary		External Tas	······································	
		C III	Manual Task		External Mile		<b>♦</b>
		Milestone •	Duration-only		Deadline		•
		ect plan 2018	Manual Summary R	ollup	Progress		
Date:	Mon 18-02	-12 Project Summary	Manual Summary		Manual Prog	ıress	
		Inactive Task	Start-only	E		, <del></del>	
		Inactive Milestone	Finish-only	]			
		macave milestone	Timan Only				

D	Task	Task Name			Duration	Start	Finish P	redecess Resource Names
166	<b>1</b> Mode	Attach Bo	ody Keys on ignition	kevs	1 hr	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
167	-5	Hydraulic II	· · · -	,	3 days	Thu 17-10-05	Mon 17-10-09	
168	*	Front His			3 days	Thu 17-10-05	Mon 17-10-09	205 - Install/Finish
169	₹	Install Cr			1 day	Thu 17-10-05	Thu 17-10-05	501 - Hydraulic
170	*		immersion heater in	Ford System	1 day	Thu 17-10-05	Thu 17-10-05	501 - Hydraulic
171	*		Connections	. ora oystem	1 day	Thu 17-10-05	Thu 17-10-05	501 - Hydraulic
172	*	HighRail Ali			1 day	Thu 17-10-05	Thu 17-10-05	DriveTech
		Install Deca	<u>-</u>		· ·			Driverecii
173	->				1 day		Thu 17-10-05	205   1   1   1   1   1   1   1
174	->		ont Cab Doors		30 mins	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
175	-5		ed by" - below CN de	ecals	30 mins	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
176	-5		" - rear post		15 mins	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
177	-5		nguisher" - rear pos		15 mins	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
178	-5	"Electricu	ution Hazard" - hood		15 mins	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
179	-5	"Steering	g Lock" - dash		15 mins	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
180		"Park Bra	ıke" - dash		15 mins	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
181	-5	"No Idlin	g" - D/S cab window		15 mins	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
182	<u>_</u>	"Vehicle	Height" - <location></location>	•	15 mins	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
183	-5	Label inv	erter Fuse (silicone b	ooth ends) + Secure	15 mins	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
184	-5		connect plugs (both	•	15 mins	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
185			fitter switches	/	1 day	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
186	<del>-</del> 3	· ·	ition fuse		1 day		Thu 17-10-05	205 - Install/Finish
								200 - Histan/Fillisii
187		Complete T			1 day	1110 17-10-05	Thu 17-10-05	
188	*?		p loose items in Cab					
189	*?		ack/Jack Box					
190	*?	Secure Sp						
191	*?	Join bar h	nolder to deck walls					
192	*	Spring insta	ll (first Unit)		1 day	Thu 17-10-05	Thu 17-10-05	Serpact
193	*	Track Test			0.25 days	Thu 17-10-05	Thu 17-10-05	205 - Install/Finish
194	*	QC			0.25 days	Thu 17-10-05		205 - Install/Finish
195	*	Stability Tes	:t		1 day?	Thu 17-10-05		205 - Install/Finish
196	*	UnderCoat			0.25 days	Thu 17-10-05		Scott's
	- 2		or Inspostion		· · · · · · · · · · · · · · · · · · ·			Scott 3
197	X		er Inspection		1 day?	Thu 17-10-05		
198	*		umentation		1 day?	Thu 17-10-05	Thu 17-10-05	
199	*?	•	Sales Drawings					
200	*?	Electrical	Drawings					
201	**	Hydraulio	Drawings					
202	*	Procedur	res					
203	*	Warranty	/ Statement					
204	*	VDR Pics	(LF/LR/RF/RR)					
205	*	Scale Ticl	ket - Copy in Truck, (	Copy in File, scanned				
206	-5	Serial Nu	ımhers		1 day	Thu 17-10-05	Thu 17-10-05	
207	*	Chassi			1 day	1110 17-10-03	111d 17-10-03	
	k							
208	*?	HiRails						
209	**?	Enpaci						
210	**		Vireless					
211	*?	Key Fo	b ID					
212	*	Body						
213	*	CN Un	it#					
214	*?	Air Coi	mpressor					
215	*		ize/Make					
216	*		er Make/Model/ Ser	ial				
217	-3		2,320, 301					
218								
219	<del>-</del> 3	Documentation	nn .		1 day	Fri 17-10-20	Fri 17-10-20	
					1 day	LII 11-10-20	F11 17-1U-2U	
220	7?		mera (zone Defense)					
221	**	Booster Kit	•					
222	*?	Inverter (Xa	•					
223	*?	Heater (CT)						
224	*?	HiRail (Rafir	na)					
225	*	PTO (Chelse	ea)					
226	*	Outrigger (I	MT)					
227	*>	Crane (IMT)						
						-		
			Task	l	nactive Summary		External Tasks	
			Split	N	Manual Task		External Milest	one 🔷
			Milestone	<b>♦</b>	Ouration-only		Deadline	•
Cumanaami			•	llup				
Jate:	Mon 18-02	2-12			-		_	
					-		Ivianual Progre	255
			Inactive Task		•	L		
			Inactive Milestone	♦	inish-only	3		
-	Project: UE2 project plan 2018 Summary Project Summary Inactive Task Summary			Manual Summary Rol Manual Summary Start-only	<u> </u>	Deadline Progress Manual Progre	ess	

D	Task Mode	Task Name	Duration	Start	Finish	Predecess	Resource Names
228	-5						
229		In Cab Kit	1 day	Fri 17-10-20	Fri 17-10-20		
230	*>	4 Yellow Straps					
231	*>	First Aid					
232	*	Fire Ext					
233	*	Hooks					
234	*	Triangle					
235	*	Boa Grip					
236	*	Green/Red Regulator Plate					
237	*?	Flare					
238	*	Backup Remote					
239	-						
240	*	Booster Kit					
241	*	Green Bins					
242	-5	Preassemble Vice	1 day	Thu 17-10-05	Thu 17-10-05		
243	-5						
244	->	Deck Kit (Straps for Deck)	1 day	Thu 17-10-05	Thu 17-10-05		
245	*?	Hydraulic tool					
246	*?	Truck Jack					
247	*?	Rail bar Holder					
248	*?	3 Trussel					
249	*?	2 D1					
250	*	Boom Support					

